

Energy Committee January 13, 2009

A meeting was held in the district office tonight to review all energy updates.

- ! I met with Kirk from Buildings & Grounds for an up date on the electric motion sensors. Deer Park High School is 98 % completed at this time. Robert Frost will start by February 1 , 2009 and be completed by the Summer 09. JFK & JQA will be targeted for the Fall 09 season. Note: I will request LIPA to give us a six month read so we can compare our energy savings (six months without sensors, & six months with).

- ! Co Gen talks are still ongoing with National Grid & LIPA . Proposal will be delivered to DP Schools by February 1, 2009. We will look at three things... layout, Warrantee, & payback to our District before we agree to a deal.

- ! Natural Gas buses are still be looked at (still waiting to see if Town would like to join us).

- ! George Washington School had a new burner & boiler installed . GW now has the capability to burn Natural Gas or oil. Pricing will determine fuel utilized.

- ! Energy RFP will be delivered to the District office by next Wednesday for BOE review.